LOYALIST COLLEGE HOT WORK PERMIT & CHECKLIST PART 1: HAZARD ASSESSMENT CHECKLIST

| DATE: | | | | |
|--|---------|---------|------------|--|
| CHECKLIST COMPLETED BY: | | | | |
| DESCRIPTION OF WORK TO BE PERFORMED – PROVIDE SPECIFIC LOCATION, BUILDING & ROOM # | | | | |
| | | | | |
| SAFETY CHECKLIST | | | | |
| Check with Facilities Management Electrical for possible detectors that could | [] Yes | [] No | [] N/A | |
| be activated . | ` ' | | , | |
| Fire extinguisher available and in good working order | [] Yes | [] No | [] N/A | |
| Available sprinklers and hose streams are in good working order | | [] No | [] N/A | |
| Equipment inspected and in good repair | | [] No | [] N/A | |
| Have operators been trained in procedures for hot work | | [] No | [] N/A | |
| At least TWO personnel present for duration of hot work | | [] No | [] N/A | |
| Has the process for disabling fire alarm been followed | [] Yes | [] No | [] N/A | |
| REQUIREMENTS WITHIN 35 FT (11 m) RADIUS OF WORK SITE | | | | |
| Flammable liquids, oily deposits, dust, lint and combustibles removed | [] Yes | [] No | [] N/A | |
| Explosive atmosphere in area eliminated | [] Yes | [] No | [] N/A | |
| Floor swept and kept clean | [] Yes | [] No | [] N/A | |
| Combustible floors covered with fire resistant material | [] Yes | [] No | [] N/A | |
| Remove other combustibles where possible. Combustibles moved away from | [] Yes | [] No | [] N/A | |
| opposite side of wall/ceiling. Otherwise protect with fire resistant material or | | | | |
| metal shield. | | | | |
| Blocked off cracks between floorboards, baseboards, walls and under door | [] Yes | [] No | [] N/A | |
| openings with fire resistant material | | | | |
| Closed doors & windows | [] Yes | [] No | [] N/A | |
| WORK ON WALLS OR CEILINGS | | | | |
| Construction is non-combustible and without combustible covering or | [] Yes | [] No | [] N/A | |
| insulation | | | | |
| Combustibles on other side of walls moved away | [] Yes | [] No | [] N/A | |
| WORK ON ENCLOSED EQUIPMENT | | | | |
| Is Confined Space Entry Permit required | [] Yes | [] No | [] N/A | |
| Enclosed equipment cleaned of all combustibles | [] Yes | [] No | [] N/A | |
| Containers purged of flammable liquids/vapours | [] Yes | [] No | [] N/A | |
| Pressurized vessels, piping and equipment removed from service, isolated & | [] Yes | [] No | [] N/A | |
| vented | | | | |
| FIRE WATCH | f 1 v | f 1.01 | 5 1 NI / A | |
| Fire watch to be provided during hot work and every 30 minutes thereafter | [] Yes | [] No | [] N/A | |
| for 3 hours, including coffee and lunch breaks | [] Yes | f 1 N L | [] NI/A | |
| Fire watch required for adjoining areas, above and/or below? | | [] No | [] N/A | |
| If YES, please specify: | | | | |
| OTHER HAZARDS / PRECAUTIONS TAKEN | | | | |
| OTHER HAZARDS / PRECAUTIONS TAKEN | | | | |
| | | | | |
| | | | | |

LOYALIST COLLEGE HOT WORK PERMIT PART 2: PERMIT

This Hot Work Permit is required for any temporary operation involving open flames or producing heat and/or sparks. This includes but is not limited to: brazing, cutting, grinding, soldering, thawing pipe, torch applied roofing, and welding.

DISPLAY THIS PERMIT PROMINENTLY AT THE WORK SITE

| This permit will authorize | of | | |
|--|---------------------|----------------|--|
| | ame) | (Company) | |
| To perform: | | | |
| | (Describe activity) | | |
| Starting date: | End Date: | | |
| Building or Area: | | | |
| Type of Hot Work: | | | |
| SAFETY PRECAUTIONS [] Fire Safety / Facilities notified [] Fire extinguisher present [] Vessels, piping and equipment remove [] Additional Safety Checklist on reverse s | - | - | |
| IN C | ASE OF FIRE CA | LL 911 | |
| CAMPUS SEC | URITY EMERGE | ENCY CALL 2222 | |
| Permit issued by (signature): | | | |
| Employee performing work (signature): | | | |
| Designated Fire Watch (signature) – at | | Time completed | |
| completion of fire watch, 3 hrs | Time completed: | | |
| Comments: | | | |
| | | | |
| 1 | ĺ | | |